GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 1 Ser No. 28130

ENGIE

Engineer [redacted]

Gas Safe Card No [redacted]

Engie Office Address
14 Sandcliffe Av
Sheffield
S10 5GA

Contract Number UOS
Customer Name Engie
Site Address Ladywood Flats
Sheffield
Postcode S10 3AP
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

Gas Safe Register 12770
Enter Company Registration Number

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	Yes	Service	Plant room to side of entrance of A-B.	System Boiler 1	Remeha QPro 115	11158024 10480	Remeha	RS
2	Yes	Service		System Boiler 2	Veissmen 99kw	7571045	Veissmen	RS
3								
4								

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	Yes	Flue termination satisfactory (Yes/No/NA)	Yes
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	Yes	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	Yes
Is the meter installation correct (Yes/No)	Yes	Is gas pipework electrically bonded (Yes/No)	Yes
Gas installation pipework adequately supported (Yes/No)	Yes	Are adequate emergency isolation valves fitted (Yes/No)	Yes
Gas installation pipework sleeved and sealed as appropriate (Yes/No)	Yes	Are emergency valve handles in place and labelled (Yes/No)	Yes
Is gas pipework colour coded or identified (Yes/No/NA)	Yes	Do valves fall to the correct position (Yes/No)	Yes
Is flue system installed in accordance with standards (Yes/No)	Yes	Area clear of combustible materials (Yes/No)	Yes

Ventilation

Low level free area cm² or ventilation flow rate inlet m³/h	Actual 2436 cm²	Required (Calculated) 1284 cm²	
High level free area cm² or ventilation flow rate extract m³/h	Actual 2436 cm²	Required (Calculated) 856 cm²	
All ventilation grills clear and unobstructed (Yes/No) Yes	Fans and/or flue interlocks operating correctly (Yes/No/NA) NA		

Details of any faults	Remedial Action Taken	Comments and calculations

Appliance Checks	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Flue flow test satisfactory (Yes/No/NA)	Yes	Yes		
Spillage test satisfactory (Yes/No/NA)	Yes	Yes		
Air/Gas switch operating correctly (Yes/No/NA)	Yes	Yes		
Flame proving devices operating correctly (Yes/No/NA)	Yes	Yes		
Burner lock out time (seconds)	90	40		
Temperature and limit thermostats operating correctly (Yes/No)	Yes	Yes		
Heat net input rating data (kW)	110kw	95kw		
Gas burner pressure (mbar) or heat input kW/h required	NA	NA		
Gas burner pressure (mbar) or heat input kW/h measured	NA	NA		
Gas rating measured (kW/h / NA)	NA	NA		
Air/gas ratio control setting (%/NA)	NA	NA		
Net flue gas temperature (gross less ambient) (°C)	48	40		
Oxygen (O_2 %)	5.1	7.0		
Carbon Monoxide (CO)(ppm)	48	22		
Carbon Dioxide (CO_2) (%)	9.0	7.9		
Excess Air (%)	32	50		
CO/CO_2 Ratio	.0005	.0003		
Gross Efficiency (%)	98	98		
CO flue dilution (ppm)	NA	NA		
Standing pressure (mbar)	24	24		
Working pressure (mbar)	20	20		
Is appliance safe for use (Yes/No)	Yes	Yes		

Worksheet No (if used)	13658951
Checked by (office use)	NA
Entered on database	Yes

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (installation and use) regulations, standards and procedures.

Date	4/4/19
Signature	[redacted]

Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NONE
Test Instrument	Anton
Test Instrument serial number	V100 DOE 2879

Distribution: White - Customer, Yellow - Service Centre, Pink - Site, Green - Engineer